STATE OF CALIFORNIA SHUT-OFF LIGHTING CONTROL ACCEPTANCE DOCUMENT CEC-NRCA-LTI-02-A (Revised 01/19)

CALIFORNIA ENERGY COMMISSION

- 05
1
1
-7
1
RGY
-

CERTIFICATE OF ACCEPTANCE		NRCA-LTI-02-A
Shut-Off Lighting Control Acceptance Document		(Page 1 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

Compliance Results:	Enforcement Agency Use: Checked by/Date
[COMPLIES or DOES NOT COMPLY]	

	This document is used to demonstrate compliance with acceptance requirements in §130.4(a)4 and Reference Nonresidential
Intent:	Appendix NA7.6.2 for shut-off lighting controls. Attach additional sets of pages 1 through 2, as required, for all controls that must
	be tested.

Indic	ate all types of shut-off controls tested for this project:
	Automatic time switch lighting controls (Sections A-1 and B-1 of this document should be completed)
_	Occupant sensing lighting controls (including occupant sensors, partial-ON occupant sensors, partial-OFF occupant sensors, and/or
	vacancy sensors) (Sections A-2 and B-2 of this document should be completed)

Automatic Time Switch Lighting Controls			
Building: Floor: Room: Control:			
A-1. Automatic Time Switch Lighting Control Construction Inspection (NA7.6.2.4)			
a. Automatic time switch controls are programmed with acceptable weekday, weekend, and holiday (if applicable) schedules. (NA7.6.2.4(a), §110.9(b)1Aii, §130.1(c)1A, §130.1(c)4)			
 b. Document for the owner weekday, weekend, and holidays schedules, as well as all set-up and preference program settings. (NA7.6.2.4(b)) 			
c. The correct time and date are properly set in the time switch. (NA7.6.2.4(c))			
d. The battery backup (if applicable) is installed and energized. (NA7.6.2.4(d), §110.9(b)1)			
e. Override time limit is no more than 2 hours. (<u>NA7.6.2.4(e)</u> , <u>§110.9(b)1Ai</u> , <u>§130.1(c)3B</u>) OR The automatic time switch control's override time is exempt from the 2-hour limit. (<u>EXCEPTION to §130.1(c)3B</u>)			
Image: Construct of the second sec			
Construction Inspection Compliance: O Complies O Does Not Comply			
B-1. Automatic Time Switch Lighting Control Functional Testing (NA7.6.2.5) Confirm compliance (Y - yes / N - no) for the control being tested.			
Step 1: Simulate occupied condition. (<u>NA7.6.2.5(a)</u>)			
a. All lights can be turned on and off by their respective area control switch. (<u>NA7.6.2.5(a)1</u>)			
b. The switch only operates lighting in the enclosed space (ceiling-height partitioned area) in which the switch is located. (NA7.6.2.5(a)2, §130.1(c)1C)			
 For the area controlled by an automatic time switch control with a time override located in and for the area, the lighting can be turned on manually by initiating the time override. The lighting is configured to remain on for no more than 2 hours, unless the area is exempt from the 2-hour time override limit. (NA7.6.2.5(a)3, §110.9(b)1Ai, §130.1(c)3B, EXCEPTION to \$120.1(c)3P.) 			
 For the area controlled by an automatic time switch control with an automatic holiday shut-off feature, the lighting in the area can be turned off automatically by initiating the holiday shut-off. (<u>NA7.6.2.5(a)4, §110.9(b)1Aii, §130.1(c)4</u>) OR The automatic time switch control is exempt from incorporating an automatic holiday shut-off feature. (<u>EXCEPTION to</u> §130.1(c)4) 			
 For the area controlled by an automatic time switch control with manual-on mode configured, the lighting in the area can be turned on manually when it is manually activated. (<u>NA7.6.2.5(a)5</u>, <u>§130.1(c)1E</u>) <i>OR</i> The automatic time switch control does not include or utilize a manual-on mode. (<u>§130.1(c)1E</u>) 			
Step 2: Simulate unoccupied condition. (NA7.6.2.5(b))			
 All non-exempt lighting turns off in accordance with the programmed time switch schedules. (<u>NA7.6.2.5(b)1</u>, <u>§130.1(c)1A</u>) 			
Manual override switch allows only the lights in the enclosed space (ceiling height partitioned) where the override b. switch is located to turn on or remain on until the next scheduled shut off occurs. (NA7.6.2.5(b)2, §130.1(c)1C, §130.1(c)3)			
Functional Testing Compliance: O Complies O Does Not Comply			

STATE OF CALIFORNIA SHUT-OFF LIGHTING CONTROL ACCEPTANCE DOCUMENT

	OF CALIN	24.
H	22	A
1	10	Л,
ENER	SY COMME	SSION .

CER	FIFICA	TE OF ACCEPTANCE				NRCA-LTI-02-A
Shut	-Off Li	ighting Control Acceptance Document				(Page 2 of 3)
Project Name: Enforcement Agency:				Permit Number:		
Project	Address:		City:			Zip Code:
0.000	nant C	onsing Lighting Controls				
Building	pant 5 g:	Floor:	Room:		Control:	
	Cont	ral is conceptative of sample (NA7.6.2.2) If sam	nling mothod is u	used attach a page listing up	tostad control	ls in samplo
<u> </u>	Occup	ant Songing Lighting Control Construction Inspec	tion (NA7 6 2 2)	ised, attach a page listing un		is in sample.
		Occupant concors have been located to minimi	no falso signals (N			
	d. h	Occupant sensors are leasted as closer than fo	ur (4) foot from a	$\frac{1A7.0.2.2(a)}{1A7.0.2.2(a)}$	(b))	
	D.	Occupant sensors are located no closer than to	ur (4) feet from a		<u>(D)</u>)	
	с.	Passive infrared sensor pattern does not enter	into adjacent zon	es. (<u>NA7.6.2.2(C)</u>)		
	d.	Occupant sensors do not encounter any obstru	ctions that could	adversely affect desired perfo	ormance. (<u>NA</u>	. <u>/.b.2.2(d)</u>)
	e.	Ultrasonic occupant sensors do not emit audibl	e sound. (<u>NA7.6.2</u>	<u>2.2(e)</u> , <u>§110.9(b)6Bii</u>)		
Cons	tructio	n Inspection Compliance: O Complies O D	oes Not Comply		C.	
B-2.	Occupa irm cor	ant Sensing Lighting Control Functional Testing (<u>NA7.6.2.3</u>) sted	20	2~	
Sten	1 · Simi	ulate an unoccupied condition (NA7.6.2.3(a))	5100.	0		
a.	from In the <u>C</u> , §1 Occu step lumir loadi §130	 start of an unoccupied condition. (<u>NA7.6.2.3(a)1</u> e partial off state, partial-OFF occupant sensors a <u>30.1(c)7A</u>), <i>OR</i>: For metal halide or high pressure sodium lig least 40% (<u>EXCEPTION 2 to §130.1(c)6A</u>). In aisle ways and open areas in warehouses allowed under the Area Category Method, a <u>to §130.1(c)6A</u>). In corridors and stairwells in which the insta Area Category Method, automatically reduce pant sensing controls in parking garages, parking between 20 to 50% of design lighting power (<u>§13</u> naires with a lamp plus ballast mean system efficing and unloading areas have at least one control .1(c)7B). 	, <u>§110.9(b)4A</u>) utomatically redu hting in warehou in which the insta utomatically redu lled lighting power lighting power l areas, and loadir <u>0.1(c)7B</u>). <i>OR</i> Occ acy of 75 lumens step between 20	ice lighting power by at least ses, automatically reduce ligh alled lighting power is 80% or ice lighting power by at least er is 80% or less of the value a by at least 40% (<u>EXCEPTION t</u> ig and unloading areas have a cupant sensing controls for m per watt in parking garages, p to 60% of design lighting pow	50% (<u>§130.1(</u> nting power b less of the va 40% (<u>EXCEPT</u> allowed unde <u>o §130.1(c)7A</u> at least one co hetal halide parking areas, wer (<u>EXCEPTIC</u>	(c)6A- y at alue TON 1 r the (A). pontrol and DN to
b.	The o or fro	occupant sensing control does not trigger a false om HVAC operation. (<u>NA7.6.2.3(a)2</u>)	'on" from moven	ent in an area adjacent to th	e controlled s	space
	Signa activi	I sensitivity is adequate to achieve desired control ity beyond the stack or aisle shall not activate the	ol. (<u>NA7.6.2.3(a)3</u> e lighting in the st) For library book stacks or w ack or aisle. (<u>§130.1(c)6A</u> , <u>§1</u>	arehouse aisl <u>30.1(c)6B</u>)	es,
step	2: Sim	ulate an occupied condition. (<u>NA7.6.2.3(b)</u>)				
a.	Statu	s indicator or annunciator operates correctly. (N	<u>A7.6.2.3(b)1</u> , <u>§11</u>	<u> </u>		
	Imme	 ediately upon an occupied condition (<u>NA7.6.2.3(t</u>) Lights controlled by an occupant sensor or a A vacancy consort indicators a space is "accurated and the sensor indicators and the sensor is "accurated and the sensor is accurated and the sensor is "accurated and the sensor is "accurated and the sensor is a sensor is "accurated and the sensor is "accurated and the sensor is a sen) <u>2</u>): partial-OFF occu	pant sensor turn on; OR	D	
b.		 A vacancy sensor indicates a space is "OCCUP The first stage of a partial-ON occupant sens (\$130.1(c)50) 	sor automatically	activates between 50 to 70%	n of the lightin	g.

After the first stage occurs for partial-ON occupant sensors, manual switches allow an occupant to activate the alternate set of lights, activate 100% of the lighting power, and manually deactivate all of the lights.

Functional Testing Compliance: \bigcirc Complies \bigcirc Does Not Comply

STATE OF CALIFORNIA SHUT-OFF LIGHTING CONTROL ACCEPTANCE DOCUMENT CEC-NRCA-LTI-02-A (Revised 01/19)

CALIFORNIA ENERGY COMMISSION

	S OF C	ALIFO	
ß			3
	1		
()	1	14	
ENE	RGY CO		101

CERTIFICATE OF ACCEPTANCE		NRCA-LII-02-A
Shut-Off Lighting Control Acceptance Document		(Page 3 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT			
I certify that this Certificate of Acceptance documentation is accurate and complete.			
Documentation Author Name: Documentation Author Signature:			
Documentation Author Company Name:	Date Signed:		
Address:	CEA/ATT Certification Identification (If applicable):		
City/State/Zip:	Phone:		

FIELD TECHNICIAN'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- 1. The information provided on this Certificate of Acceptance is true and correct.
- 2. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician).
- 3. The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.
- 4. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.

Field Technician Name:	Field Technician Signature:	
Field Technician Company Name	Position with Company (Title):	
	rosiden mar company (nac).	
	01. 110.	
Address:	ATT Certification Identification (if applicable):	
Address.	Arr certification identification (in applicable).	
	YA.	
City/State/Zin:	Phone:	Date Signed:
city/state/zip.	r none.	Date Signed.

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- 1. I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance.
- 2. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person).
- 3. The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.
- 4. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building.
- 5. I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.

Responsible Person Name:	Responsible Person Signature:	
Responsible Person Company Name:	Position with Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed: